

Exhibit E - Preliminary Construction Schedule

ID	Task Name	Duration	Start	Finish
1	100 Dalton NODA - Charlotte NC	905 days	Mon 9/7/26	Tue 2/27/29
2	Notice To Proceed	0 days	Mon 9/7/26	Mon 9/7/26
3	Project Critical Milestones	647 days	Mon 9/7/26	Tue 2/27/29
4	Owner Deliverable Milestones	530 days	Mon 9/7/26	Fri 9/15/28
5	Builders Risk Policy In Place	0 days	Mon 9/7/26	Mon 9/7/26
6	Permits	36 days	Mon 9/7/26	Tue 10/27/26
7	Land Disturbance/Stormwater Permits Issued	0 days	Mon 9/7/26	Mon 9/7/26
8	Foundation/Building Permits Issued	0 days	Tue 10/27/26	Tue 10/27/26
9	Utilities	510 days	Mon 10/5/26	Fri 9/15/28
10	Critical Shop Drawing Approvals (UDS System, Precast)	0 days	Mon 10/5/26	Mon 10/5/26
11	Utility Permit to Construct Issued	0 days	Tue 10/6/26	Tue 10/6/26
12	For Construction Power Plan	0 days	Wed 11/18/26	Wed 11/18/26
13	For Construction Telecom/Internet Plan	0 days	Wed 11/18/26	Wed 11/18/26
14	Construction Power for Crane	0 days	Mon 3/8/27	Mon 3/8/27
15	Active Temp Construction Power (Framing)	0 days	Thu 5/20/27	Thu 5/20/27
16	Active Construction Water	0 days	Thu 6/3/27	Thu 6/3/27
17	House/Unit Electrical Service Applications	0 days	Wed 3/29/28	Wed 3/29/28
18	Electric Meters Set	83 days	Tue 5/23/28	Fri 9/15/28
19	House/Garage	0 days	Tue 5/23/28	Tue 5/23/28
20	Level 7	0 days	Tue 5/23/28	Tue 5/23/28
21	Level 6	0 days	Tue 6/6/28	Tue 6/6/28
22	Level 5	0 days	Tue 6/20/28	Tue 6/20/28
23	Level 4	0 days	Fri 7/21/28	Fri 7/21/28
24	Level 3	0 days	Fri 8/11/28	Fri 8/11/28
25	Level 2	0 days	Fri 9/1/28	Fri 9/1/28
26	Level 1	0 days	Fri 9/15/28	Fri 9/15/28
27	Active Phone Lines	0 days	Wed 7/26/28	Wed 7/26/28
28	Water/Sewer Permit to Operate Issued	0 days	Fri 4/28/28	Fri 4/28/28
29	Water Meters Set	0 days	Fri 5/12/28	Fri 5/12/28
30	Construction Milestones	278 days	Mon 1/18/27	Thu 2/10/28
31	Concrete Foundation Start	0 days	Mon 1/18/27	Mon 1/18/27
32	Parking Garage Start	0 days	Fri 3/5/27	Fri 3/5/27
33	Parking Garage Structure Finish	0 days	Tue 5/11/27	Tue 5/11/27
34	Concrete Vertical Start	0 days	Fri 4/9/27	Fri 4/9/27
35	Concrete Vertical Finish	0 days	Wed 8/18/27	Wed 8/18/27
36	Framing Start	0 days	Wed 8/18/27	Wed 8/18/27
37	Dry In (Roof)	0 days	Thu 2/10/28	Thu 2/10/28
38	Turnover	69 days	Wed 11/22/28	Tue 2/27/29
39	Leasing and Level 1 Parking Garage	0 days	Wed 11/22/28	Wed 11/22/28
40	Level 7	0 days	Wed 11/22/28	Wed 11/22/28
41	Level 6	0 days	Wed 12/6/28	Wed 12/6/28
42	Level 5	0 days	Wed 12/20/28	Wed 12/20/28
43	Level 4	0 days	Wed 1/3/29	Wed 1/3/29
44	Parking Garage (L2-Roof)	0 days	Tue 1/30/29	Tue 1/30/29
45	Level 3	0 days	Tue 1/30/29	Tue 1/30/29
46	Level 2	0 days	Tue 2/13/29	Tue 2/13/29

Exhibit E - Preliminary Construction Schedule

